**Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17**

A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 14 | KSRB 4-2. 12 :Extra for providing throating or drip moulding to R.C.C chajja with plastering (labour charges only) as per specifications. (P.No.14, I.No.4.21 of PW,P&IWTD SR 2016-17) | | | | | | Mtrs | |
| | Ground Floor | | | | | | | |
| | W | 6 | 2.40 | – | – | 14.40 | | |
| | | 12 | – | – | 0.20 | 2.40 | | |
| | | 4 | 2.80 | – | – | 11.20 | | |
| | | 8 | – | – | 0.20 | 1.60 | | |
| | **Total Qty Executed** | | | | | **29.60** | | |
| | **1st & Part bill Qty** | | | | | **26.00** | | |
| | **Now Paid Qty (as per modified estimate)** | | | | | **3.60** | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಮಹದೇವಪುರ ಉಪ ವಿಭಾಗ
ಬ್ರಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

for S.K.S. INFRASTRUCTURES PVT. LTD.
Managing Director

Scanned by CamScanner

**Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17**

A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 14 | KSRB - 4.9.2: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 (P.No.17, I.No.4.46.2 of PW, P&IWTD SR 2016-17) | | | | | | Tonne | |
| | **Qty Executed in 1st & part bill** | | | | | | | |
| | **Total Qty Executed** | | | | | 19.97 | | |
| | **1st & Part bill Qty** | | | | | 19.97 | | |
| | **Now Paid Qty (as per modified estimate)** | | | | | 11.60 | | |
| | | | | | | 8.37 | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For S.K.S INFRASTRUCTURS PVT. LTD.

Managing Director

CIVIL QUALITY CONSULTANTS & ENGINEERS
Bangalore

Scanned by CamScanner

## Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17

A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 16 | KSRB 2.3: Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. In depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5m. Inluding cost of all labour complete as per speicifications. Specification No.KBS 2.9(P.No.6, I.No.2.10 of PW,P&IWTD SR 2016-17) | | | | | | Cum | |
| | Earth work Excavation - | | | | | | | |
| | (Footing qty+Pedastail, Plinth Below Column Concrete, Curtain Wall,Plinth Beam Qty)= Filling Qty | | | | | | | |
| | Total Earth Work Qty | -- | -- | -- | -- | 1162.94 | | |
| | Total Plain cement concrete Qty | | | | | 130.83 | | |
| | Total SSM Qty | | | | | 0.00 | | |
| | Total Reienforced cement concrete Qty | | | | | 298.19 | | |
| | | | | | | 733.92 | | |
| | Earth Filling Ground level to plinth top | 1 | 59.75 | 10.70 | 0.60 | 383.60 | | |
| | **Total Qty Executed** | | | | | **1117.52** | | |
| | **1st & Part bill Qty** | | | | | **229.00** | | |
| | **Now Paid Qty (as per modified estimate)** | | | | | **888.52** | | |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರ್ ವಿಭಾಗೀಯ ಕಛೇರಿ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For S.K.S. INFRASTRUCTURS PVT. LTD.
Managing Director

QUALITY CONSULTANTS & ENGINEERS
Bangalore

Scanned by CamScanner

Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17

A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 17 | KSRB 5-14: Providing and constructing Precast concrete solid blocks with compressive strenght not less than 35Kg/sqm with cement mortar 1:4 masonry (quion, Jamb, closer blocks) with solid concrete blocks of size 40x20x20cms confirming to IS:2185/1965 in superstructure including cost of materials, labour charges, scalffolding, curing etc., complete as per specifications. (P.No.25, I.No.5.27.1 of PW,P&IWTD SR 2016-17) | | | | | | Sqm | |
| | Ground Floor | | | | | | | |
| | | 1 | 20.20 | -- | 3.20 | 64.64 | | |
| | | 1 | 21.40 | -- | 2.75 | 58.85 | | |
| | | 1 | 18.75 | -- | 2.65 | 49.69 | | |
| | | 1 | 20.20 | -- | 4.20 | 84.84 | | |
| | | 1 | 21.40 | -- | 3.75 | 80.25 | | |
| | | 1 | 18.75 | -- | 3.65 | 68.44 | | |
| | | 1 | 10.70 | -- | 4.20 | 44.94 | | |
| | | 1 | 10.70 | -- | 3.65 | 39.06 | | |
| | Inner Wall | | | | | | | |
| | Short Wall -Centre Side | 1 | 10.70 | -- | 3.75 | 40.13 | | |
| | Short Wall -Door | 1 | 1.90 | -- | 4.20 | 7.98 | | |
| | Short Wall -Door | 1 | 1.90 | -- | 3.65 | 6.94 | | |
| | Front Satge | 1 | 7.90 | -- | 0.90 | 7.11 | | |
| | | 2 | 3.50 | -- | 0.90 | 6.30 | | |
| | | 2 | 0.90 | -- | 0.65 | 1.17 | | |
| | | 2 | 0.90 | -- | 0.45 | 0.81 | | |
| | | 2 | 0.90 | -- | 0.30 | 0.54 | | |
| | | 2 | 0.90 | -- | 0.15 | 0.27 | | |
| | Front Satge 2 | 1 | 4.40 | -- | 0.90 | 3.96 | | |
| | | 2 | 2.90 | -- | 0.90 | 5.22 | | |
| | | 2 | 0.80 | -- | 0.65 | 1.04 | | |
| | | 2 | 0.80 | -- | 0.45 | 0.72 | | |
| | | 2 | 0.80 | -- | 0.30 | 0.48 | | |
| | | 2 | 0.80 | -- | 0.15 | 0.24 | | |
| | | | Total Qty | | | 573.60 | | |
| | Deduction | | | | | | | |
| | D | 1 | 3.00 | -- | 4.20 | 12.60 | | |
| | D | 1 | 3.00 | -- | 3.65 | 10.95 | | |
| | W | 7 | 2.00 | -- | 1.50 | 21.00 | | |
| | W1 | 2 | 2.40 | -- | 1.50 | 7.20 | | |
| | | | Total Qty | | | 51.75 | | |
| | Total Qty Executed | | | | | 521.85 | | |
| | 1st & Part bill Qty | | | | | 493.99 | | |
| | Now Paid Qty (as per modified estimate) | | | | | 27.86 | | |

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

**Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17**

(A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 18 | KSRB 5.3-3 Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:8, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5-1.13 (P.No.23, I.No.5.9 of PW, P&IWTD SR 2016-17) | | | | | | Cum | |
| | Wall Foundation | | | | | | | |
| | long wall | 3 | 11.10 | 0.75 | 0.60 | 14.99 | | |
| | Short wall | 2 | 60.35 | 0.75 | 0.60 | 54.32 | | |
| | long wall | 3 | 11.10 | 0.60 | 0.60 | 11.99 | | |
| | Short wall | 2 | 60.35 | 0.60 | 0.60 | 43.45 | | |
| | | 3 | 11.10 | 0.45 | 1.35 | 20.23 | | |
| | | 2 | 60.35 | 0.45 | 1.35 | 73.33 | | |
| | | | Total Qty | | | 218.30 | | |
| | Deduction | | | | | | | |
| | | 25 | 0.40 | 0.75 | 0.60 | 4.50 | | |
| | | 4 | 0.75 | 0.75 | 0.60 | 1.35 | | |
| | | 25 | 0.40 | 0.60 | 0.60 | 3.60 | | |
| | | 4 | 0.75 | 0.60 | 0.60 | 1.08 | | |
| | | 25 | 0.40 | 0.45 | 1.35 | 6.08 | | |
| | | 4 | 0.75 | 0.45 | 1.35 | 1.82 | | |
| | | | Total Qty | | | 18.43 | | |
| | Total Qty Executed | | | | | 199.87 | | |
| | 1st & Part bill Qty | | | | | 69.00 | | |
| | Now Paid Qty (as per modified estimate) | | | | | 130.87 | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

**Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17**

A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 30 | Providing & fixing of glazed 2 Track-2 Panel Sliding Windows made out of multi Chamered uPVC section with TPV gaskets having isolated drainage and reinforced with Galvanized iron profiles through out the window .The outer frame having a overall size of 60x45 mm with reinforcement of 1mm thickness and sash with overall size 39x58 mm with reinforcement of 1.5 mm thickness. Glazing bead for fixing of glass shall be of size 20x18mm and coextruded with gasket. Windows shall be provided with 5mm plain float glass, standard hardware & single point locking system of flush lock, Wall thickness of frame & sash shall be 2-2.2mm (P.No.301, I.No.38.44.1 of PW,P&IWTD SR 2016-17) | | | | | | Sqm | |
| | **Ground Floor** | | | | | | | |
| | **Building 1** | | | | | | | |
| | W | | | | | | | |
| | W1 | 5 | 2.00 | -- | 1.50 | 15.00 | | |
| | **Building 2** | 1 | 2.40 | -- | 1.50 | 3.60 | | |
| | W | | | | | | | |
| | W1 | 3 | 2.00 | -- | 1.50 | 9.00 | | |
| | | 1 | 2.40 | -- | 1.50 | 3.60 | | |
| | **Total Qty Executed** | | | | | **31.20** | | |
| | **1st & Part bill Qty** | | | | | **28.20** | | |
| | **Now Paid Qty (as per modified estimate)** | | | | | **3.00** | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Scanned by CamScanner

## Name of Work:- Construction of Dhyana Mandira at JP Park Phase II in Ward No-17

A) Premeasurements

| Item No | Discription of Item | No | Length | Breadth | Depth | Qty | Unit | Remarks |
|---|---|---|---|---|---|---|---|---|
| 38 | KSRB - 7.9: Providing and fixing M.S.grill work for windows and ventilators weighing 21 kg/sqm using M.S. flats, or M.S.square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifictions. Specification No. KBS 7.12 (P.No.32, I.No.7.9 of PW, P&IWTD SR 2016-17) | | | | | | Kg | |
| | **Ground Floor** | | | | | | | |
| | **Building 1** | | | | | | | |
| | W | | | | | | | |
| | W1 | 5 | 2.00 | -- | 1.50 | 15.00 | | |
| | | 1 | 2.40 | -- | 1.50 | 3.60 | | |
| | **Building 2** | | | | | | | |
| | W | | | | | | | |
| | W1 | 3 | 2.00 | -- | 1.50 | 9.00 | | |
| | | 1 | 2.40 | -- | 1.50 | 3.60 | | |
| | | | | | | 31.20 | | |
| | Cosider weight 21kg/sqm | | | | | 655.20 | | |
| | **Total Qty Executed** | | | | | **655.20** | | |
| | **1st & Part bill Qty** | | | | | **529.20** | | |
| | **Now Paid Qty (as per modified estimate)** | | | | | **126.00** | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

QUALITY CONSULTANTS & ENGINEERS Bangalore

For S.K.S. INFRASTRUCTURES PVT. LTD.

Managing Director

Scanned by CamScanner